



DAILY OPERATIONAL INFORMATION UPDATE

MANNVILLE PRODUCED WATER PIPELINE BREAK

September 12, 2018

This operational update will be provided daily until this incident is concluded.

Work accomplished in the past 24 hours

- Final Earthmaster remediation report received and forwarded to the AER;
- Began construction of new pipeline by preparing the 1-35 lease;
- Line pipe arrived on site;
- Heavy rains are delaying actual construction.

Work forecast for next 24 hours

- No work forecast for next 24 hours;
- Heavy rains on September 11 and forecast for remainder of week will delay construction for the pipeline replacement;
- Construction forecast to be completed by September 21 (weather dependant).

For additional information, please contact:

Perpetual Energy Inc.

Suite 3200, 605 - 5 Avenue SW Calgary, Alberta, Canada T2P 3H5

Telephone: 403 269-4400 Fax: 403 269-4444

Email: info@perpetualenergyinc.com

Sue Riddell Rose

President and Chief Executive Officer

Jeff Green

Vice President, Engineering and Corporate Services