



DAILY OPERATIONAL INFORMATION UPDATE

MANNVILLE PRODUCED WATER PIPELINE BREAK

September 16, 2018

This operational update will be provided daily until this incident is concluded.

Work accomplished in the past 24 hours

- Work on site shutdown until site conditions are dry.

Work forecast for next 24 hours

- No work forecast for next 24 hours;
- Wet weather in the forecast will delay construction for the pipeline replacement;
- Work on site shutdown until ground conditions dry out;
- Construction for pipeline replacement anticipated to start September 18.
- Construction forecast to be completed by September 25 (weather dependent).

For additional information, please contact:

Perpetual Energy Inc.
Suite 3200, 605 - 5 Avenue SW Calgary, Alberta, Canada T2P 3H5
Telephone: 403 269-4400 Fax: 403 269-4444
Email: info@perpetualenergyinc.com

Sue Riddell Rose President and Chief Executive Officer
Jeff Green Vice President, Engineering and Corporate Services