



DAILY OPERATIONAL INFORMATION UPDATE

MANNVILLE PRODUCED WATER PIPELINE BREAK

August 21, 2018

This operational update will be provided daily until this incident is concluded.

Work accomplished in the past 24 hours

- The final 250 m3 of contaminated material was excavated into the containment cells;
- Continue to haul 438 m3 of contaminated soil from containment areas to landfill;
- Samples were collected in the excavation area to confirm all contaminated materials have been removed;
- Continuing to wait on 3rd party engineering firm analyzing the pipeline failure; and
- Preparing for replacement of failed pipe.

Work forecast for next 24 hours

- Continue hauling of contaminated soil from containment areas to landfill, estimating 2 ½ days remaining;
- Preparing site and materials for pipeline replacement; and
- Continue to monitor water collecting in bell holes and sending for disposal as appropriate.

For additional information, please contact:

Perpetual Energy Inc.
Suite 3200, 605 - 5 Avenue SW Calgary, Alberta, Canada T2P 3H5
Telephone: 403 269-4400 Fax: 403 269-4444
Email: info@perpetualenergyinc.com

Sue Riddell Rose
Jeff Green

President and Chief Executive Officer
Vice President, Engineering and Corporate Services