



## DAILY OPERATIONAL INFORMATION UPDATE

### MANNVILLE PRODUCED WATER PIPELINE BREAK

August 16, 2018

This operational update will be provided daily until this incident is concluded.

#### **Work accomplished in the past 24 hours**

- Hydrovaced and removed soils to uncover pipeline to locate source of leak and begin failure analysis;
- Cut out piece of failed pipeline and sent in for failure analysis;
- Additional 300 m3 contaminated soil was excavated and placed in the containment area;
- Resumed hauling 481 m3 of contaminated soil to landfill;
- Continue to monitor water collecting in bell holes and sending for disposal as appropriate. No additional free fluids recovered.; and
- Submitted Delineation, Remediation and Wildlife plan to the AER

#### **Work forecast for next 24 hours**

- Continue hauling of contaminated soil from containment areas to landfill;
- 3<sup>rd</sup> party engineering firm is analyzing the pipeline failure;
- Request extension for the date to submit the Pipeline and Failure and Release Prevention Plan;
- Continue to monitor water collecting in bell holes and sending for disposal as appropriate.

For additional information, please contact:

Perpetual Energy Inc.

Suite 3200, 605 - 5 Avenue SW Calgary, Alberta, Canada T2P 3H5

Telephone: 403 269-4400 Fax: 403 269-4444

Email: [info@perpetualenergyinc.com](mailto:info@perpetualenergyinc.com)

Sue Riddell Rose

President and Chief Executive Officer

Jeff Green

Vice President, Engineering and Corporate Services